

ARDP-Project Work Plan (Gantt Chart) of Construction Activities
 School Renovation Project at Bamyan, Ghor, Farah, Nangarhar, Nuristan and Khost Provinces of Afghanistan

| Activity ID | Work Plan Activities | Status | Start Date | End Date | Duration (days) | Apr-26 | | | | May-26 | | | | Jun-26 | | | | Jul-26 | | | |
|------------------------|---|--------|------------|----------|-----------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|
| | | | | | | 1st Week | 2nd Week | 3rd Week | 4th Week | 1st Week | 2nd Week | 3rd Week | 4th Week | 1st Week | 2nd Week | 3rd Week | 4th Week | 1st Week | 2nd Week | 3rd Week | 4th Week |
| PRECONSTRUCTION | | | | | | | | | | | | | | | | | | | | | |
| 1 | Planning, investigation, Site survey and Design | 100% | | | | | | | | | | | | | | | | | | | |
| 2 | Contract execution | 0% | | | | | | | | | | | | | | | | | | | |
| 3 | Authority approvals & permits (MoU with MoEc and MoE) | 0% | | | | | | | | | | | | | | | | | | | |
| CONSTRUCTION | | | | | | | | | | | | | | | | | | | | | |
| 4 | Mobilization (office, storage, utilities, fencing...) | 0% | 1-Apr | 7-Apr | 7 | █ | | | | | | | | | | | | | | | |
| 5 | Site Preparation | 0% | 8-Apr | 12-Apr | 5 | | █ | | | | | | | | | | | | | | |
| 6 | Excavations | 0% | 13-Apr | 19-Apr | 7 | | █ | █ | | | | | | | | | | | | | |
| 7 | Stone masonries | 0% | 20-Apr | 25-Apr | 6 | | | | █ | | | | | | | | | | | | |
| 8 | Back fillings and boulders paving | 0% | 26-Apr | 27-Apr | 2 | | | | █ | | | | | | | | | | | | |
| 9 | Burnt brick masonries | 0% | 1-May | 14-May | 14 | | | | | █ | █ | | | | | | | | | | |
| 10 | RCC work | 0% | 15-May | 31-May | 21 | | | | | █ | | █ | | | | | | | | | |
| 11 | PCC work | 0% | 6-Jun | 14-Jun | 9 | | | | | | | | █ | █ | | | | | | | |
| 12 | Furniture (Doors and Windows) | 0% | 1-Jun | 5-Jun | 5 | | | | | | | | | | | | | | | | |
| 13 | Interior and exterior Plasters | 0% | 15-Jun | 24-Jun | 10 | | | | | | | | | █ | █ | | | | | | |
| 14 | Electrical work and solar system installation | 0% | 25-Jun | 1-Jul | 6 | | | | | | | █ | | | | █ | | | | | |
| 15 | Plumbing, gutters, water proofing and other finishings | 0% | 2-Jul | 11-Jul | 10 | | | | | | | | | | | | █ | █ | | | |
| 16 | Interior and exterior Paintings | 0% | 14-Jul | 22-Jul | 9 | | | | | | | | | | | | | | █ | | |
| 17 | Canopy or handwash shelter installation include iron work and all accessories, fixtures. | 0% | 8-Apr | 23-Apr | 16 | | █ | █ | █ | | | | | | | | | | | | |
| WATER WELL | | | | | | | | | | | | | | | | | | | | | |
| 18 | Hydro-geophysical survey | 0% | 1-Apr | 9-Apr | 9 | █ | █ | | | | | | | | | | | | | | |
| 19 | Site Preparation (clearing, levelling and marking bore point) | 0% | 10-Apr | 11-Apr | 2 | | █ | | | | | | | | | | | | | | |
| 20 | Borewell drilling, installation of casing pipes and gravel packing around filter pipe | 0% | 12-Apr | 13-Apr | 2 | | █ | | | | | | | | | | | | | | |
| 21 | PCC apron include excavation, back fillings and boulders paving | 0% | 13-Apr | 14-Apr | 1 | | █ | | | | | | | | | | | | | | |
| 22 | Iron header for top of well with lock | 0% | 15-Apr | 16-Apr | 2 | | | █ | | | | | | | | | | | | | |
| 23 | Submersible installation include drop cable, holding rope, HDP pipe and other accessories | 0% | 17-Apr | 19-Apr | 3 | | | █ | | | | | | | | | | | | | |
| 24 | Water storage installation include plumbing, fittings and all other related activities | 0% | 20-Apr | 26-Apr | 7 | | | █ | █ | | | | | | | | | | | | |
| REPAIRING | | | | | | | | | | | | | | | | | | | | | |
| 26 | Demolation of existing spoil areas or spoil structures | 0% | 8-Apr | 12-Apr | 5 | | █ | | | | | | | | | | | | | | |
| 27 | Structural repairs (Cracks, strengthening...) | 0% | 13-Apr | 21-Apr | 9 | | █ | █ | | | | | | | | | | | | | |
| 29 | Repairing of drainage and pavements | 0% | 22-Apr | 30-Apr | 9 | | | | █ | | | | | | | | | | | | |
| 30 | Repairing of furnitures (doors, windows) | 0% | 1-May | 10-May | 10 | | | | | █ | █ | | | | | | | | | | |
| 28 | Renovation finishes (floors, roofs, ceilings, painting...) | 0% | 11-May | 31-May | 19 | | | | | | █ | █ | █ | | | | | | | | |
| 31 | Repairing of electrical and plumbing fixtures and equipment | 0% | 1-Jun | 14-Jun | 14 | | | | | | | | █ | █ | | | | | | | |
| 32 | Site Cleaning and Demobilization | 0% | 23-Jul | 24-Jul | 2 | | | | | | | | | | | | | | █ | | |
| CLOSE-OUT | | | | | | | | | | | | | | | | | | | | | |
| 33 | Punch list | 0% | 25-Jul | 26-Jul | 2 | | | | | | | | | | | | | | █ | | |
| 34 | Final inspection | 0% | 27-Jul | 28-Jul | 2 | | | | | | | | | | | | | | █ | | |
| 35 | Hand over and close-out documents | 0% | 29-Jul | 31-Jul | 3 | | | | | | | | | | | | | | █ | | |

Total duration (days) 122